

**Pond Street / Sand Hill Road Reconstruction Project
Bi-Weekly Progress Report
June 6, 2013**

This report identifies the work on the Pond Street / Sand Hill Road project that Busby Construction has completed in the last two (2) weeks and is anticipated to be working on during the next two (2) weeks.

Last Two (2) Weeks

- Installation of temporary water system
- Drainage and water system work in progress east of the intersection of Pond Street and Sand Hill Road



**Drain structure installation at
#38 Pond Street**



**Water main work along Pond Street
adjacent to address #34.**

Next Two (2) Weeks

- Water main work will continue west of the intersection of Pond Street and Sand Hill Road
- Drainage work will continue near the intersection of Pond Street and Sand Hill Road
- Roadway construction will begin along Pond St from east of Copper Beech Rd to the Methuen Town Line