

**Pond Street / Sand Hill Road Reconstruction Project
Bi-Weekly Progress Report
July 29, 2013**

This report identifies the work on the Pond Street / Sand Hill Road project that Busby Construction has completed in the last two (2) weeks and is anticipated to be working on during the next two (2) weeks.

Last Two (2) Weeks

- Roadway excavation and gravel placement for the new roadway along Pond Street from Sand Hill Rd to Copper Beech Rd
- Drainage work along Pond St between the intersection of Sand Hill Rd and Lawrence Rd
- Roadway grinding and excavation between Sand Hill Rd and Lawrence Rd has begun.



**Roadway construction work along
Pond Street**



Binder paving along Pond Street

Next Two (2) Weeks

- Roadway excavation and gravel placement along Pond Street from intersection with Sand Hill Rd to Lawrence Rd
- Work to begin on replacement of box culvert near 72 Pond St
- Paving of Pond Street from intersection with Sand Hill Rd to Copper Beech Rd
- Temporary water main installation on Sand Hill Road