

**Pond Street / Sand Hill Road Reconstruction Project
Bi-Weekly Progress Report
October 7, 2013**

This report identifies the work on the Pond Street / Sand Hill Road project that Busby Construction has completed in the last two (2) weeks and is anticipated to be working on during the next two (2) weeks.

Last Two (2) Weeks

- Progress has continued on the stone veneer work at the box culvert near #70 Pond St.
- Top course paving on Pond Street has been completed in its entirety.



**Paving along Pond St near
intersection with Sand Hill Rd**



**Stone veneer nearly complete on the
new box culvert near #70 Pond St**

Next Two (2) Weeks

- Shoulder work along Pond Street will be completed. Edges will be cleaned up and graded. Loam and hydro-seed will be completed.
- Drainage and water main installation will be completed on Sand Hill Rd.
- The pavement will be removed and the roadway box out with gravel will be completed along Sand Hill Road.
- Pavement work will begin at the Hampshire Rd intersection with Pond St.