

**Stiles Road Reconstruction Project  
Bi-Weekly Progress Report  
August 12, 2013**

This report identifies the work on the Stiles Road project that Continental Paving, Inc. has completed in the last two (2) weeks and is anticipated to be working on during the next two (2) weeks.

**Last Two (2) Weeks**

- Completed Installation of the new triple culverts and stone headwalls
- Continued Water Main Extension Work North of the Triple Culverts
- Completed Paving Base and Binder Course North of the # 83/85 Stiles



**8/1/2013 – Base Course Paving Near #23 Stiles Road**



**8/10/2013 – Driveway Paving Near #23 Stiles Road**

**Next Two (2) Weeks**

- Complete Water Main Maintenance Work.
- Begin installation of Catch Basin Frames and Grates.
- Begin Curbing Installation and Sidewalk Construction.
- Begin Installation of Cape Cod Berm.
- Complete Pavement Reclamation and Base and Binder Course Paving.