

**Lawrence Road Reconstruction Project  
Bi-Weekly Progress Report  
May 21, 2012**

This report identifies the work on the Lawrence Road project that C.S.S.I. has completed in the last two (2) weeks and is anticipated to be working on during the next two (2) weeks.

**Last Two (2) Weeks**

- Begin installation of erosion control measures (silt fence)
- Begin removal of trees
- Begin water service connections work.
- Performed exploratory test pits
- Preformed reclamation of roadway from approximately #272 Lawrence Road to the box culvert



**5/18/2012 – Tree Removal Near Mary Foss School**



**5/15/2012 – Pavement Reclamation Near #272 Lawrence Road**

**Next Two (2) Weeks**

- Completion of test pits
- Continued installation of erosion control measures (silt fence)
- Completion of tree removal
- Continue water service connections work. This work will be performed in two (2) locations. The first location is near the Foss School. The second location is from #242 Lawrence Road and Senter Street.
- Base course paving of reclaimed section.
- Begin installation of new drainage system in the vicinity of #230 & #228 Lawrence Road