

**Lawrence Road Reconstruction Project  
Bi-Weekly Progress Report  
June 4, 2012**

This report identifies the work on the Lawrence Road project that C.S.S.I. has completed in the last two (2) weeks and is anticipated to be working on during the next two (2) weeks.

**Last Two (2) Weeks**

- Completion of test pits
- Continued installation of erosion control measures (silt fence)
- Completed removal of trees
- Continued water service connections work.
- Base course paving of roadway from approximately #272 Lawrence Road to the box culvert
- Completed installation of new drainage system in the vicinity of #230 & #228 Lawrence Road



**5/23/2012 – Binder Course Paving Near #272 Lawrence Road**



**6/01/2012 – Installation of Drainage Near #230 Lawrence Road**

**Next Two (2) Weeks**

- Completion of water main work except for relocation at box culvert
- Begin installation of new drainage system between Route 28 and the Foss School
- Install new Drainage System at Senter Street
- Perform reclamation of roadway from approximately Baldwin Street to the box culvert.