

**Lawrence Road Reconstruction Project  
Bi-Weekly Progress Report  
June 18, 2012**

This report identifies the work on the Lawrence Road project that C.S.S.I. has completed in the last two (2) weeks and is anticipated to be working on during the next two (2) weeks.

**Last Two (2) Weeks**

- Continued installation of erosion control measures (silt fence)
- Completed removal of trees
- Began installation of new drainage system between Route 28 and the Foss School
- Installed new Drainage System at Senter Street
- Performed reclamation and base course paving of roadway from approximately Baldwin Street to the box culvert.



**6/7/2012 – Reclamation Material  
Removed and Rehandled Near #230  
Lawrence Road**



**6/15/2012 – Base Course Paving Near  
#222 Lawrence Road**

**Next Two (2) Weeks**

- Completion of Hydrant relocations and water main work at Pond Street.
- Complete installation of new drainage system between Route 28 and the Foss School
- Perform reclamation and base course paving of roadway from approximately Route 28 to #272 Lawrence Road.