

**Lawrence Road Reconstruction Project
Bi-Weekly Progress Report
July 16, 2012**

This report identifies the work on the Lawrence Road project that C.S.S.I. has completed in the last two (2) weeks and is anticipated to be working on during the next two (2) weeks.

Last Two (2) Weeks

- Completed binder course paving of roadway from approximately Route 28 to #272 Lawrence Road
- Began binder course paving of driveways from approximately Route 28 to #272 Lawrence Road.
- Began drainage installation from Baldwin Street to Nancy Avenue
- Continued general cleanup and side slope work.



7/2/2012 – Installation of Base Course Pavement near the Foss School



7/5/2012 – Driveway grading at Lynch Chiropractic

Next Two (2) Weeks

- Complete base course paving of driveways from approximately Route 28 to #272 Lawrence Road.
- Perform reclamation of roadway from approximately Baldwin Avenue to Mary Queen of Peace Church.
- Complete granite curb installation at Pond Street end of the project.
- Continue drainage installation from Baldwin Street to Nancy Avenue
- Continue General cleanup and side slope work.