

**Lawrence Road Reconstruction Project
Bi-Weekly Progress Report
August 13, 2012**

This report identifies the work on the Lawrence Road project that C.S.S.I. has completed in the last two (2) weeks and is anticipated to be working on during the next two (2) weeks.

Last Two (2) Weeks

- Completed base course paving of roadway from approximately Mary Queen of Peace Church to #187 Lawrence Road.
- Completed drainage installation from Baldwin Street to Nancy Avenue.
- Installed temporary water main in advance of the box culvert replacement.
- Continued general cleanup and side slope work.



**8/8/2012 – Base Course Paving near
Nancy Avenue**



**8/10/2012 – Water Main Mockup near
Box Cuvlert**

Next Two (2) Weeks

- Install box culvert and new water main. NOTE: Lawrence Road will be closed during this work.
- Install new drainage from #187 Lawrence Road to Butler Street.
- Perform Reclamation remove/rehandle in anticipation of base course paving from #187 Lawrence Road to Butler Street following completion of drainage installation.
- Continue General cleanup and side slope work.