

**Lawrence Road Reconstruction Project  
Bi-Weekly Progress Report  
August 27, 2012**

This report identifies the work on the Lawrence Road project that C.S.S.I. has completed in the last two (2) weeks and is anticipated to be working on during the next two (2) weeks.

**Last Two (2) Weeks**

- Completed installation of box Culvert and new Water Main.
- Continued general cleanup and side slope work.



**8/18/2012 – First Box Culvert Footing  
Being Placed**



**8/21/2012 – Box Culvert Under  
Construction**

**Next Two (2) Weeks**

- Perform Reclamation remove/rehandle in anticipation of base course paving from #187 Lawrence Road to Butler Street following completion of drainage installation.
- Perform base course paving of driveways from approximately Mary Queen of Peace Church to #187 Lawrence Road.
- Install new drainage from #187 Lawrence Road to Butler Street.
- Install new drainage at the Pond Street/Lawrence Road intersection.
- Continue General cleanup and side slope work.