

**Pelham Road Reconstruction Project
Bi-Weekly Progress Report
October 10, 2012**

This report identifies the work on the Pelham Road project that Merrill Construction has completed in the last two (2) weeks and is anticipated to be working on during the next two (2) weeks.

Last Two (2) Weeks

- Completed the installation of water system in Phase 3 portion of project from Styles Rd to Bailey Road.
- Completed installation of drainage systems in Phase 3 portion of project from Commercial Drive to Bailey Road.
- Started reclamation of roadway in Phase 3 portion of project.
- Preparation work in Phase 1 and 2 for top course paving between Commercial Drive and Cassidy Ave.



Night work along Pelham Road



Installation of drainage systems at night

Next Two (2) Weeks

- Complete top course paving of Phase 1 and 2 portions of project from Cassidy Ave to the bridge at Porcupine Brook
- Complete reclamation and base course paving of Phase 3 portion of project from Commercial Drive to Bailey Road