

**Pumping Station Road & Christine Lane
Reconstruction Project
Bi-Weekly Progress Report
August 16, 2012**

This report identifies the work on the Pumping Station Road and Christine Lane project that Busby Construction Co. has completed in the last two (2) weeks and is anticipated to be working on during the next two (2) weeks.

Last Two (2) Weeks

- Christine Lane 90% complete and waiting for touch up operation and final paving. Contractor remobilized to Pumping Station Road to complete work.
- Water Main installation completed on Pumping Station and installation of water services for homes in the work area has started.
- Pumping Station drainage improvements have been completed.



8/9/12 – Water main installation on Pumping Station Road at Jill Road.



8/7/12 – Headwall installation on Pumping Station near #20.

Next Two (2) Weeks

- Pumping Station Road is expected to be reclaimed, graded, shaped and made ready for the first course of paving.
- Pave the first course of pavement for Pumping Station Road
- Install curbing, set signs, reset mailboxes and shoulder cleanup on Pumping Station Road.