

**Chappy Lane / Lisette Drive Reconstruction Project
Progress Report
August 1, 2011**

This report identifies the work on the Chappy Lane and Lisette Drive project that Busby Construction Co. has completed to date and is anticipated to be working on during the next two (2) weeks.

Project to Date

- All gravel work was completed during the last week of June
- The neighborhood received the first course of pavement just prior to the 4th of July weekend. The second course of pavement was applied only three weeks later.
- All driveway apron matching was completed including two courses of pavement. Each driveway pavement application occurring only a few days after the roadway applications.
- All project side slope work and loaming of disturbed areas has been completed with only minor touch-up necessary.
- General project clean-up is underway



7/19/2011 – Wearing Course paving application near #24 Lisette Drive.



6/24/2011 – Grading activities in front of #1 Lisette Drive

Next Two (2) Weeks

- Project completion:
 - Touch-up of loam areas and hydro-seeding will occur in the near future.
 - Punch-list items: Any miscellaneous items not yet completed or that need to be adjusted will be completed. Any landscape items that need to be done/replaced will be completed. Construction signs will be removed. Final project cleanup will be completed and erosion control measures will be removed after vegetation has been established.