

**Cluff Road Reconstruction Project  
Bi-Weekly Progress Report  
August 24, 2010**

This report identifies the work on the Cluff Road project that Continental Paving, Inc. has completed in the last two weeks and is anticipated to be working on during the next two weeks.

**Recently Completed:**

- Box Culvert installation completed.



**8/10/2010 – Underdrain Installation  
Near #13 Cluff Road**



**8/11/2010 – Start of Box Culvert  
Installation**



**7/19/2010 – Box Culvert Installation  
Complete**



**8/20/2010 – Beginning of Retaining  
Wall Construction near #10 Cluff Road**

**To Be Completed Over The Next Two (2) Weeks:**

- Complete roadway construction near Lawrence Road and at the Box Culvert.
- Complete installation of retaining wall at #10 Cluff Road.
- Install cape cod berm.
- Continue slope/lawn restoration work.