

South Broadway Sewer, Water, and Bridge Improvements Bi-Weekly Progress Report August 10, 2018

This report identifies the work on the South Broadway Sewer, Water, and Bridge Improvements Project that DeFelice Corp. has completed in the last 2 weeks and anticipates to be working on during the next two (2) weeks. Roads will remain open during the day, expect delays. There may be some night time work with alternating traffic around the work zone. Officers will help you pass through the work zones. Thank you for your patience during the construction.

Last Two (2) Weeks

- New sewer main installations and tie-in to the existing sewer system (Nightwork)
- New water main installations and tie-in the existing system (Nightwork)
- Wellpoint dewatering operations continued through Cluff Road (Nightwork)



Existing Sewer Flow Bypassing



Trench Excavation for Sewer Manhole Coring



New Sewer Pipe Installation



Tie-in to existing system.

Next Two (2) Weeks

- Daytime construction operations will resume.
- Sewer lateral locations will be identified and confirmed.
- Continued sewer trench excavation and new sewer main installation south of Cluff Road.
- Continued new water main installation south of Cluff Road.
- Continued wellpoint dewatering system installation.

Construction Hotline: 978-726-2873
(for general inquiries, questions and complaints)