



South Policy Street Bridge Replacement Bi-weekly Progress Report September 13, 2011

This report provides a summary of work associated with the construction efforts being advanced toward the replacement of the South Policy Street Bridge over Porcupine Brook. Below is a summary of work that the contractor, Deloury Construction Company, Inc. (DCC) completed during the weeks of **August 29 – September 13, 2011**.

Week 11. On August 29, DCC's crew worked on constructing the sub-grade for the sidewalks and stripping forms from the concrete bridge railing. C. W. Hill was on site to place concrete on the bridge for the sidewalk base and snow shelf base. The following day, DCC was working on placing loam and grading slopes and constructing driveway apron sub-base. PAVEX was on site placing the binder course and top course of the bituminous concrete sidewalk. Later in the week, DCC was working on finishing and smoothing the concrete bridge rail surfaces while PAVEX was on site to install the bituminous curbing and complete the top course of pavement. Temporary raised pavement markers were placed along the center line of the road and the road was open for traffic on September 2.





Week 12. DCC work on finishing stone fill placement, site clean-up, final slope grading, hydro-seeding of slopes and disturbed areas, applying water repellent to concrete bridge rails and installing the aluminum hand rails on top of the concrete bridge rails. Permanent pavement marking lines were painted on the roadway.



Upcoming work: The Contractor is expected to complete the guardrail installation by September 19.