

**South Policy Street Reconstruction Project
Bi-Weekly Progress Report
August 4, 2014**

This report identifies the work on the South Policy Street project that G.E. Merrill & Sons Excavating Inc. has completed in the last two (2) weeks and is anticipated to be working on during the next two (2) weeks.

Last Two (2) Weeks

- Completed Remove/Rehandle of the Reclaim North of Route 38
- Completed Base Course Paving North of Route 38
- Continued Installation of the new Drainage System South of Route 38



**7/22/2014 – Reclaim Remove/Rehandle
near #61 South Policy Street**



**8/1/2014 – Base Course Paving near #84
South Policy Street**

Next Two (2) Weeks

- Complete Binder Course Paving North of Route 38
- Complete Base Course Paving of Driveways North of Route 38
- Complete Installation of the new Drainage System South of Route 38
- Reclaim Pavement South of Route 38
- Begin Granite Curb installation