

**South Policy Street Reconstruction Project  
Bi-Weekly Progress Report  
August 22, 2014**

This report identifies the work on the South Policy Street project that G.E. Merrill & Sons Excavating Inc. has completed in the last two (2) weeks and is anticipated to be working on during the next two (2) weeks.

**Last Two (2) Weeks**

- Completed Binder Course Paving North of Route 38
- Completed Installation of the new Drainage System South of Route 38
- Completed Reclamation of South Policy Street South of Route 38



**8/05/2014 – Base Course Paving Near Woodland Terrace**



**8/12/2014 – Drainage Installation South of Route 38**

**Next Two (2) Weeks**

- Complete Remove/Rehandle of the Reclaim South of Route 38
- Complete Base and Binder Course Paving South of Route 38
- Continue Granite Curb and Cape Cod Berm Installation
- Complete Base Course Paving of Driveways South of Route 38
- Place Gravel for Sidewalks
- Continue Loam and Seed Operations