

**Pelham Road Reconstruction Project
Bi-Weekly Progress Report
May 21, 2012**

This report identifies the work on the Pelham Road project that G.E. Merrill & Sons Excavating Inc. has completed in the last two (2) weeks and is anticipated to be working on during the next two (2) weeks.

Last Two (2) Weeks

- Performed construction layout along roadway
- Began installation of erosion control measures (silt fence)
- Began tree cutting operations
- Began test pit work



5/17/2012 – Test pit work Pelham Road



**5/17/2012 – Test Pit along Pelham Rd
near Brady Avenue**

Next Two (2) Weeks

- Continue installation of erosion control measures (silt fence)
- Complete removal of trees
- Continue Test Pit work.
- Begin installation of storm drain system. This work will begin with the installation of catch basins and associated piping near the Pelham Road/Brookdale Road/Brady Avenue intersection and proceed toward the Cassidy Avenue end of the project.