

Brookdale Road / Brady Avenue Reconstruction Project
Bi-Weekly Progress Report
April 22, 2011

This report identifies the work on the Brookdale Road and Brady Avenue project that Busby Construction Co. has completed in the last two (2) weeks and is anticipated to be working on during the next two (2) weeks.

Last Two (2) Weeks

- Placed electronic message boards and installed construction signage.
- Performed construction layout along roadway
- Begin installation of erosion control measures (silt fence)



4/21/2011 – Silt Fence Installation Near Pelham Road



4/21/2011 – Silt Fence Installation Near Cindy Avenue

Next Two (2) Weeks

- Begin removal of trees
- Complete performance of construction layout
- Complete installation of erosion control measures (silt fence)
- Begin installation of storm drain system. This work will begin with the installation of catch basins and associated piping near the Pelham Road/Brookdale Road/Brady Avenue intersection and proceed toward the Lowell Road (Rte. 38) end of the project.