

**Brookdale Road Reconstruction Project
Progress Report
May 8, 2012**

This report identifies the work on the Brookdale Road project that Busby Construction Co. has completed to date and is anticipated to be working on during the next two (2) weeks.

Project to Date (2012 Construction)

- Water main relocation has been completed adjacent to rear entrance of Northeastern Blvd.
- Pavement reclamation has been completed.
- Roadway elevation adjustments in the roadbed have been completed and reclaimed material has been re installed up to the rear entrance of Northeastern Blvd.



5/2/2012 – Removal of reclaimed material and preparation of roadbed adjacent to #61 Brookdale.



4/25/2012 – Water main relocation adjacent to Northeastern Blvd

Next Two (2) Weeks

- Complete removal of reclaimed material, shaping of road bed and reinstall of reclaimed material between Northeastern Blvd and Lakeshore Drive.
- Pave roadway with first course of pavement.
- Reconstruct and pave driveway aprons.
- Install curbing.
- Complete roadway shoulder grading.
- Complete punch list items on the completed on Brookdale Road and Brady Ave during 2011 construction season.