

Cluff Crossing Road / South Policy Street Reconstruction Project
Bi-Weekly Progress Report
June 13, 2011

This report identifies the work on the Cluff Crossing Road / S. Policy Street project that American Excavating Corporation has completed in the last two (2) weeks and is anticipated to be working on during the next two (2) weeks.

Last Two (2) Weeks

- Completed Base and Binder Course Paving between the recently constructed bridge and the Rockingham Mall end of the project.
- Completed installation of Vertical Granite Curb between the recently constructed bridge and the Rockingham Mall end of the project.
- Completed Drainage installation on Cross Street.



6/9/11 – Curbing and Paving Installed on Cluff Crossing Road near Shaw's Driveway



6/13/11 – Preparation of Sidewalk base materials on Cluff Crossing Road near Shaw's Driveway

Next Two (2) Weeks

- Complete adjustment of Catch Basins and Water Gates to Binder Course pavement.
- Begin Construction of Sidewalks and Driveways Begin along Cluff Crossing Road between the recently constructed bridge and the Rockingham Mall end of the project.
- Begin roadway reclamation of Cluff Crossing Road between the recently constructed bridge and South Policy Street.
- Begin Drainage installation on South Policy Street after the end of the School year.