

**Cluff Crossing Road / South Policy Street Reconstruction Project
Bi-Weekly Progress Report
August 16, 2011**

This report identifies the work on the Cluff Crossing Road / S. Policy Street project that American Excavating Corporation has completed in the last two (2) weeks and is anticipated to be working on during the next two (2) weeks.

Last Two (2) Weeks

- Completed Base and Binder Course Paving along Cross St.
- Completed installation of granite curbing at the Cluff Crossing Road/South Policy Street intersection.
- Completed installation of the storm drain system on South Policy Street and Cross Street.
- Continued Construction of Sidewalks and Driveways along Cluff Crossing Road between the recently constructed bridge and the Cluff Crossing Road/South Policy Street intersection.
- Began Construction of Sidewalks and Driveways at the Cluff Crossing Road/South Policy Street intersection and along Cross Street.



8/04/2011 – Base Course Paving on Cross Street near Peter's Farm



8/10/2011 – Curbing Installation Along Cross Street near Harry's Barber Shop

Next Two (2) Weeks

- Complete Construction of Sidewalks and Driveways along Cluff Crossing Road between the recently constructed bridge and the Cluff Crossing Road/South Policy Street intersection.
- Complete Construction of Sidewalks and Driveways at the Cluff Crossing Road/South Policy Street intersection and along Cross Street.
- Complete reclaim material remove/re-handle and fine grading operations along South Policy Street.
- Complete Base and Binder Course Paving along South Policy Street.
- Began Construction of Sidewalks and Driveways along South Policy Street.