

**Southern New Hampshire Regional Water Project – Route 111 Water Main
Bi-Weekly Progress Report
October 2, 2020**

This report describes work on the NH Route 111 Water Main Project that American Excavating Corp. has completed in the last two weeks and anticipates progressing during the next two weeks. Roads will remain open during the day, unless otherwise noted. Measures are being taken to reduce traffic delays, though single-lane closures and minor delays should be expected. Uniformed officers will be on-site to assist with traffic management. Thank you for your patience during construction.

Work Completed as of October 2, 2020

- Rock removal via hydraulic hammer along water main route.
- Approximately 2,650 linear feet of 12-inch ductile iron water main and four hydrants have been installed along NH Route 111 extending from the intersection of NH Route 28 westward past Lamson Road.



Excavation for crossing at Lamson Road



Installation of hydrant on Lamson Road



**Gate valve installation for Lamson
Road Crossing**



**Water Main installation across
Lamson Road**

Upcoming Work

- Water main installation along the northern side of NH Route 111 will continue extending westward.
- Water main crossing of Searles Road.
- Clean up and landscaping of disturbed areas along northern side of NH Route 111.

Construction Hotline: 603-548-9181
(for general inquiries, questions and complaints)