

**Southern New Hampshire Regional Water Project – Route 111 Water Main
Bi-Weekly Progress Report
December 4, 2020**

This report describes work on the NH Route 111 Water Main Project that American Excavating Corp. has completed and work they anticipate progressing during the next two weeks. Roads will remain open during the day, unless otherwise noted. Measures are being taken to reduce traffic delays, though single-lane closures and minor delays should be expected. Uniformed officers will be on-site to assist with traffic management. Thank you for your patience during construction.

Work Completed as of December 4, 2020

- Approximately 4,150 linear feet of 12-inch ductile iron water main and seven hydrants have been installed along NH Route 111 extending from the intersection with Route 28 westward to the intersection with Range Road (NH Route 111A).
- Water main installation at intersection of Range Road (NH Route 111A) and Usha Way.
- Sidewalk and pavement repair, and replacement of miscellaneous signage.
- Slope repair and landscaping of shoulder along the northern side of NH Route 111.
- Installation of two water services stubs.



Pavement and sidewalk restoration at Searles Rd



Pavement restoration and landscaping along westbound shoulder by #50 Range Road



Pavement and sidewalk restoration at Convenient MD entrance



Installation of Town of Windham Sign at intersection of Route 28 and NH 111

Upcoming Work

- Horizontal Directional Drilling (HDD) of water services stubs across NH Route 111.
- Continued clean-up, including pavement repair, restoration of traffic signage, and landscaping of disturbed areas along northern side of NH Route 111.

Construction Hotline: 207-210-5493
(for general inquiries, questions and complaints)