

**South Broadway Sewer, Water, and Bridge Improvements  
Bi-Weekly Progress Report  
July 26, 2018**

This report identifies the work on the South Broadway Sewer, Water, and Bridge Improvements Project that DeFelice Corp. has completed in the last 2 weeks and anticipates to be working on during the next two (2) weeks. Roads will remain open during the day, expect delays. There may be some night time work with alternating traffic around the work zone. Officers will help you pass through the work zones. Thank you for your patience during the construction.

**Last Two (2) Weeks**

- Completion of concrete panel removals
- Installation of Wellpoints
- North bound lanes excavated and temporary 4" water line installed to the work zone



Wellpoint wash-in method



Wellpoint Drill Method



Wellpoint manifold



Washing in wellpoint (night work)

**Next Two (2) Weeks**

- Night work week of 7/30 for excavation and installation of wellpoints across Cluff intersection.
- Excavation at McDonald's entrance and exit for 12" bypass line installation
- Excavation and wellpoint installation for tie-in to SMH #3170.
- Excavation to cap water main in North bound lane of South Broadway to allow for removal and of a section of existing water main to allow for coring and installation of 24" sewer line installation into SMH #3170
- Sewer main and sewer manhole installation begins (some night work anticipated)

**Construction Hotline: 978-726-2873**  
(for general inquiries, questions and complaints)