

**Route 97 / Route 28 (Salem Depot) Intersection Improvements Project**  
**Bi-Weekly Progress Report**  
**May 25, 2021**

This report identifies the work on the Salem Depot Intersection project that Linskey Excavating, Co. has completed in the last two (2) weeks and is anticipated to be working on during the next two (2) weeks. Roads will remain open, expect delays. Officers will help you pass through the work zones. Thank you for your patience during the construction process.

**Work Completed on Salem Depot Intersection**

- Drainage system work continued. A new drainage crossing was installed in front of Dodge Grain. The new drainage connection along the south curb line on the east leg of Main Street was completed as well.
- More than 800 tons of petroleum contaminated soil was trucked off-site to a disposal facility.



**Pouring flowable fill to reinforce undermined duct banks during drainage installation**



**Delivery of the carbon filter water treatment system. This system was used to filter contaminated groundwater.**



**Contractor loading petroleum contaminated soil for disposal off-site.**



**Contractor loading concrete from old drainage infrastructure for disposal off-site.**

**Next Two (2) Weeks**

- Removal of the existing retaining wall between the intersection and the Chamber of Commerce to allow for the future widening.
- Drain pipe and catch basin installation will continue on South Broadway as well the new drainage crossing Route 28 at Dunkin Donuts.