

Route 97 / Route 28 (Salem Depot) Intersection Improvements Project
Bi-Weekly Progress Report
June 22, 2021

This report identifies the work on the Salem Depot Intersection project that Linskey Excavating, Co. has completed in the last two (2) weeks and is anticipated to be working on during the next two (2) weeks. Roads will remain open, expect delays. Officers will help you pass through the work zones. Thank you for your patience during the construction process.

Work Completed on Salem Depot Intersection

- Drainage system work continued. A new drainage crossing was installed in front of Dunkin Donuts and nearly 250 feet of new drain pipe and a new catch basin was installed along the future west curbline of South Broadway.
- A sewer service was lowered and extended at the 6 South Broadway parcel.



Extension of an existing sewer service at 6 South Broadway



Installation of a new catch basin for the future widening of South Broadway.



Coring of a drainage structure at Dunkin Donuts to accommodate a larger crossing pipe.



Finished parging of the outside of a drainage structure at Dunkin Donuts to make a watertight seal to the drain pipe.

Next Two (2) Weeks

- Drain pipe and catch basin installation will continue on Main Street west of the intersection.
- A temporary traffic signal will be installed to allow for the demolition of the existing signal and mast arm foundations.
- The road widening will begin west of the intersection and progress east on Main Street and South on South Broadway.