

**Brookdale Road / Brady Avenue Reconstruction Project
Bi-Weekly Progress Report
May 06, 2011**

This report identifies the work on the Brookdale Road and Brady Avenue project that Busby Construction Co. has completed in the last two (2) weeks and is anticipated to be working on during the next two (2) weeks.

Last Two (2) Weeks

- Began removal of trees and clearing and grubbing operations on Brady Avenue.
- Completed performance of construction layout on Brady Ave and Brookdale Rd.
- Continued installation of erosion control measures (silt fence).
- Began installation of storm drain system. The work began with the installation of catch basins and associated piping near the Pelham Road/Brookdale Road/Brady Avenue intersection on the Brady Avenue approach.



5/05/2011 – Drainage Installation On Brady Avenue



5/05/2011 – Catch Basin Installation On Brady Avenue

Next Two (2) Weeks

- Complete removal of trees on Brookdale Road.
- Complete clearing and grubbing operations on Brady Avenue.
- Complete installation of erosion control measures (silt fence).
- Continue installation of storm drain system. This work will continue with the installation of catch basins and associated piping near the Cindy Ave. /Brady Avenue intersection and proceed along Brady Avenue toward the Lowell Road (Rte. 38) end of the project.