Salem NH Roadway Improvements Proposed Schedule

		WOODLAND AVE & BRADFORD DR				COMMERCIAL DR & STANLEY BROOK DR						PARKER CIRCLE			
ITEM	**4/15**	**WEEK 1 4/26-4/28**	**WEEK 2 5/1-5/5**	**WEEK 3 5/8-5/12**	**WEEK 4 5/15-5/19**	**WEEK 4 5/15-5/19**	**WEEK 5 5/22-5/26**	**WEEK 6 5/29-6/2**	**WEEK 7 6/5-6/9**	**WEEK 8 6/12-6/16**	**WEEK 9 6/19-6/23**	**WEEK 9 6/19-6/23**	**WEEK 10 6/26-7/30**	**WEEK 11 7/5-7/7**	**WEEK 12 7/10-7/4**
Video	All Streets														
Roadway Layout															
Setup Staging Area, Environment Controls															
Establish Site Specific Traffic Plan															
Record Data on all Roadway Structures															
Mobilize															
Setup Construction Traffic Signage															
Perform Any Necessary Tree Work/Mailbox Locations															
Perform Drainage & Pipe Work															
Drop & Plate Castings															
Reclaim Roadway to Specific Depth															
Perform Regrading Procedures to Specifications															
Perform Compaction/Soils & Compaction Testing															
Install Binder Course on Roadways & Aprons															
Raise Castings, Re-Build Specified Structures, Install Poly Liners															
Install Bituminous Berm (Commercial Dr)											Commercial				
Perform Landscaping & Shoulder Work															
Install Permanent Roadway Signage															
Install Wearing Course on Roadway & Aprons															
Line Striping & Markings Installed 10 Days After Final Paving															