Northeastern Blvd

	July 1st					July 8th					July 15th					July 22nd					July 29th					Aug 5th					Aug 12th					Aug 19th					Aug 26th				
Stabilization Water Work	M	T	W	T	F	M	T	W	T	F	M	T	W	T	F	M	T	W	T	F	M	T	W	T	F	M	T	W	T	F	M	T	W	T	F	M	T	W	T	F	M	T	W	T	F
Water Main Work				X	X																																								
Northeastern Blvd	M	T	W	T	F	M	T	W	T	F	M	T	W	T	F	M	T	W	T	F	M	T	W	T	F	M	T	W	T	F	M	T	W	T	F	M	T	W	T	F	M	T	W	T	F
Road Layout																																													
Test Pits/Drain Line Exploration																																													
Install CB 5&6																																													
Cul-De-Sac Cleanup																																													
Hydrant Relocation																																													
Install/Remove Structures 1-4																																													
Pulverize/Grade																																													
Remove Excess Pulverization To New EOP																																													
Pave Binder																																													
Castings/Shoulder Work																																													
Curb Work																																													
Driveway Apron Work																																													
Pave Top* (Possibly on a Saturday)																																													
Loam And HydroSeed																																													
Signs																																													
Pavement Markings																																													
Weather and Misc Days																																													